5000 L

App F IX 4

*Previous References*

1944 ( ML ) ML File No 90-42

Serial Nos 68, 81, 90, 91,

*Later References*

# GENERAL AND REVENUE SECRETARIAT

*Serial Nos* 4

**Part B for** May 44

**SUBJECT**

Sub Ham No 9 work Bangalore city Drainage Scheme

81 91

To

The Director of Works

" - Comptroller

" - Chief Engineer

" Municipal Commissioner Bangalore city

✓ 11 427-30 D 16-5-44

Sanctions the payment of Rs 394 made in Connection with the — — at Re 0-14 s- per cyd, subject Certain observations

19/7

178511.

Continuation Sheet ML File No / Current No 90 3 of 42 Pages

From the D P H Mar's
No C 353-11 B 25-6-63 ph

States that the objection has been raised against the payment of the enhanced rate of Rs 14½ per c yd of earthwork excavation below 12ft (below earth) which had to be deviated towards the Eastern and that the extra cost involved amounts to Rs 396 which can be met out of the general savings in the sanctioned estimate

1) The necessity for excavation below 12ft has been reiterated in the proposal the rate of 14½ per c yd in the scheduled rate for excavation below 12ft As the extra cost of Rs 396 is within the sanctioned estimate and can be met out of the general savings, to which objection has been taken, sanction is required to the extra expenditure incurred for the purpose An enhanced extra rate of Re one per c.yds has been allowed for blasting hard rock below 12ft vide Govt No 9 (G.O.9 12/1/63) the proposal is submitted for orders

Flag 'A'

Ch Engr 19/7 Supdt 19/7

2) Mr KKS please see 143-38-1,4,7 & 9 on file

3) Submitted with ML 143-38 (1,4,7-9) as directed

KKS 21/7

4) The opinion of the Chief Engineer of the P.W.D may perhaps be obtained urgently in regard to the payment of the scheduled rate of 14½ as per c yd for excavation below 12ft

7851/L Payment of extra rate for earthwork excavation in the drain in 9- B'lore Drainage

Continuation Sheet No 1 File No / Current No 90 of 92 Page

B 62 17/8/43

LEPT 157 OUT 27/7/43 CENTRE

drain as proposed by the Director of Public Health but objected to by the Comptroller for want of sanction of Govt

Secy Fin 21/7/43

5) Accts 27-7-43 Fin 27/7/43

256 531 i/o 57 E2 8/43 BA

6) Forwarded with compliments unofficially to the Chief Engineer of mysore for favour of opinion and early return of the file

By order

for Secretary to Govt 29/7/43 Govt Law Dept

W/a order 29/9/43 4/9/43

7) Returned, with compliments

2/0 1642 1/2 20/9/43

The tendered rate is annas 4 per C Yd for excavation in all classes of soils irrespective of depths It is reported that this tendered rate of annas 4 per C Yd holds good up to 12 feet depth The extra depth involved in the case under reference is 5 feet, the total depth being 17 feet It is not clear in the report whether the rate of annas 4½ per C Yd is proposed for the full quantity to the entire depth

SECY LA LEPT 20 SEP 43 TO LAW

8) Considering the tendered rate of annas 4 per C Yd, am of opinion that in the case under reference, a rate of annas six per Cyd is reasonable for excavation below 12 to 17 feet

16/9/43

Secretary to Govt Law Department

20 9 43

7851

9 The Dirc of P W D has proposed that the rate of 14½ annas per c yd for earth work excavation below 12 ft & to 17 ft irrespective of submergence No 9 work, B cuf, may be sanctioned. The tender rate is annas 4 per c yd for excavation in all classes of soils irrespective of depths.

10 The matter was referred to the chief engineer, who, while furnishing his opinion (paras 7 and 8 supra) in the matter, suggested that a rate of annas six per cyd may be fixed for excavation below 12 ft to 17 ft.

11 In the circumstances, the proposal of the Dirc to sanction the payment of 14½ annas, as for subject for orders with reference to paras 4 & 5 supra

12 From the correspondence, it is clear that this was treated as a non-tendered item at a rate of 14½ annas per cyd below a depth of 12 feet & has been paid. This has been objected to in audit & hence sanction has been applied for.

13 Having regard to the facts of the case & to the fact that the extra amount involved is only Rs 3000/- which could be met out of the savings on the estimate, the regularisation of the excess may have to be approved of the C.E's observations communicated to the Dirc of P W D for future guidance.

14) Submitted

Law dept for orders

SECY LAW DEPT 25/9/63 & GOVT OF MYSORE

Continuation Sheet ◄ File No / Current No 1 of Page

15) May be sanctioned under the above circumstances & the observation by the C E may be communicated to the Dy of T

Mr. to S G
Dy of Secy

Cus 23.9.43

FINANCIAL U O No F 1460 24 SEP 1943

16) The opinion of the C Engr contained in para 8 supra may be accepted and action taken accordingly

JM 7/10/43

Cus 7-10-43

OFFICE OF THE MINISTER FOR L S G & P H Date 8 10 43 No 2321

17) the 21 to 43

Cus 21-10-43

18) Draft letter as follows

Submits with a draft reply ref para 1 & supra wherein Rs 20 lakhs the excess amount paid JH 3/11 is to be treated as for orders

21 Secy

T° I am D P H
L 493° dt 12 11 43
states a rate of 6 annas per c.y.d is reasonable & directs to make the payment accordingly

TYPI G-T-N

B Mehra 17/11

JH 17/11

WD 01809—GPB—60,000—26 1 43

From The D P H in Tyne
No C 353-35/42 dt 4-2-44
Requests orders to the payment
of the schedule rate of Re 0-14-6
per cubic yard for earth work excavation
below 12 feet on the work of the
submain No 9 B cut
2) on the previous request of the
D P H to pay Re 0-14-6 per c yard
for excavations below 12 to 17 feet
he was informed that annas six
per c yd is reasonable for such work
and that the payments in this behalf
may be made accordingly
3) The D P H now requests that the
question may be reconsidered and
orders may be passed allowing him
to pay the rate of Rs 0-14-6 per c yd
as it was a non-tendered item
4) The extra cost involved amounts
to Rs 394/- which is proposed to be
met out of the general savings in the
sanctioned estimate
5) The chief engineers opinion has already
been obtained in the matter — Vide para
7 supra and orders passed as proposed by him
6) In the above circumstances, the D P H's
requests for the payment of Rs 0-14-6 per c yd

5000
2

Continuation Sheet - File No / Current No of Page

for the work as per Co for orders
2) (On this connection it may be stated that payment in this respect has already been made at the rate of Rs 0-14-6 per c yd)
In Kind regarding quoted to the
2/3 notes at paras 12, 13 ante supra
2) Payment has already been made at 0/14/6 per cubic yard and the excess amount in
unskilled beg Rs 394/- has also been met
out of the general sanctions in the estimate
For orders
Law dept for
2/7/44

To consult the C E in
view of the powers newly
delegated by the D of H
Ans
2-3-44
for

4293
OFFICE OF THE CHIEF ENGINEER OF MYSORE
REGD NO 20354
DATE 6 8 44

MEMO No 265 dated 3-3-1944
3) Forwarded with compliments to
the Chief Engineer, P W D, for favour
of opinion in view of the circumstances
detailed by the Director of Public Health in his letter of 4-2-44
By order

for Secretary to Govt
Law Department

WD 01809—GPE—60,000—26-1 43

Payment of the scheduled rate of Rs 0-14-6 per earth work excavation below 12 feet — 5000/-
depth in Sub Unit of works

Public Works Secretariat | File No | of 194

Serial No

R 0453

Returned with compliments

2 The higher rate of 0-14-6 per Cyd may be approved, as a special case since payment has already been made, with the observation that payment of such high rates should be strictly avoided in future

Secretary to Govt ,
Law Department

Recommended

Accepted

Submitted with a draft [illegible] Ref cf para 30 supra

Lawsley

May be sanctioned as a special case. Such high payments should be avoided in future

OFFICE OF THE MINISTER FOR L S G & P H — 10 4 44 — No 7018

FINANCIAL 5708

Note—Contn. sheet

WT 01094—G1 B—20 000—22 7-41

5000
2

FFO

L 11427-30 & 16547
Same claim as previous.

B
mm
10/6

C F No 45]

7851

GOVERNMENT OF MYSORE

REV SECRL GEN
26 JUNE 1943
OFFICE OF S G BRANCH

T | g m
ph

No C 353-11
Encls 2

DIRECTOR
L
Date 22nd June 1943

To

Secretary to Government,
Law Department,
Bangalore

Sir

Payment at the schedule rate of As 14- per c yd for excavation below 12 ft depth in sub main o 9 ... objected to by the Comptroller -

Adverting to Government Order No 7543-46/1 143-38-4 dated 7th May 1939 sanctioning the above estimate and to ... No 52-55/1 50-41/4 dated 12th March 194... sanctioning the tender of ... amount only ... for the work, I have the honour to state that the sub-main as per sanctioned alignment had to be laid along ... Road, Lalbagh Road and on to the main sewer, near the flood water main drain ... The alignment through the Lalbagh had to be changed on account of a large number of trees and wells coming in the way ... Instead, it was taken along ... Road ... This resulted in the saving of a considerable length of under street services as house-connections could be given directly to the sub main ... There was no appreciable change in the total length of the sub main from the sanctioned provisions ... On account of the change in the alignment certain manholes along the ... Road had to be deepened owing to the general rise in the ground level from the Lalbagh to ... the ... Road ...

The tendered rate for earth work excavation was As 4 a c yd ... In the tender notification the depth of manholes was mentioned as 12ft and the same depth is applicable to all excavation items whether the depth is specified or not ... This is the case in all drainage works ... when the manholes had to be of 16 to 17 ft depth, the ... earth work excavation below 12 ft could not be considered as a tendered item ... On this principle, when the contractors for the ... represented for enhancement of rates below 12 ft, the payment at the schedule rate of 14½ as per c yd below 12 ft as per terms of the tender notification was approved by this office

In this connection I find reference is invited to ... No 6936-8/1 90-42-27 dated 12th January 1943 sanctioning the payment of an extra rate of Re 1/- per cyd to the contractor over the accepted tender rate of ... per c yd for blasting hard rock with dynamite below 12 ft ... recommendation in this case was made to Government as no depth is specified in schedule rates for blasting work

The Assistant Comptroller in his inspection report on the accounts of the Bangalore City Drainage Division requires sanction of Government to the payment of the schedule rate of 14½ as for excavation below 12 ft, setting aside the explanation of the Special Officer that the depth of manhole is to be taken as the depth of excavation in all cases as per terms of the tender notification, the schedule rate of 14½ per c Yd is paid for excavation below 12 ft as it is a tendered item and no sanction of higher authority is necessary under rules

Since the Comptroller requires sanction of Government to be obtained to the payment made, I request you to be so good as to

and convey sanction of overnment to the payment of the schedule rate of s 1+½ per fd for earth/ion excavation below 12 ft in the Kemp pl ) up main to 9

opies of the extract from the inspection epo t of the omptroller with remlies and fu ther remarks and of the tender notification in espect of the work are enclosed for the inform tio of overnment

he extra co t involved by the enhanced rate was about - 69+/- hich could be met out of the eneral Savings in the stimate

I have the horou to be,
Sir,
Your most obedient se v nt,
D. Cruickshank
Director of ublic ealth

JDR

| Extract of the Inspection Report - | Replies furnished by the Division Office | Action thereon was by the Assistant Comptroller |
|---|---|---|
| Item 3 (1) Laying submain to 9 along the East Road, Kalbagh Road, etc., estimate 30000/- Outlay to end of 6th month 20093/- Contractors /s Rannon Dunkerly and Co., | Usually in drainage or, the depth of manhole is taken as upon the excavation excavation below 12 feet is not considered to be levied item and hence approval of Director of Public Health is obtained for the higher rate paid | Sanction of Government may be awaited for reasons stated in the report |

(1) The contractors have quoted a flat rate of 0-14-0 a cyd for earthwork excavation, irrespective of the depth In bill no 3 dated 25-8-42 of the contractors A B & Co dated 21-8-42) earth work excavation below 12 feet has been claimed as a nontender item and the schedule rate of 0-14-6 was proposed to be paid and a part rate of 0-14-0 a cyd was paid for 209 8/9 c yds The Director of Public Health to whom the matter was referred by the Executive Engineer has approved of the payment of 0-14-6 per cyd for earthwork below 12 feet deep, vide Director of Public Health's letter no 81-451 dated 8-9-1942

B Ramayamma
Director of Public Health 28/9

JLR

Appendix F G —1]

SUBJECT

Section Nil

File No 90-42

Serial No 81

*Diary No of letter replied to*

No L4930

To

The Executive Engr P H

Sir,

With reference to your letter No C 353-11 dt 25-6-42 requesting sanction to the payment of Rs 3 94/- made at the rate of annas 14½ per C yd for the excavation of soil below 12 feet ~~to~~ depth in Sub main No 9 Work, Bungalow ~~Sub~~, I am directed to state that in the case under reference the fact that the tenderer's rate for excavation upto 12 feet depth was annas 4 per C yd, a rate

General and Revenue Secretariat

( )

*the* *194*

Date of issue 12/11

Signed by

List of enclosures

Coded by

Examined by

WD 64161—GPB—60 000—24 10 41

P T O

I assume 5% per cu yd is reasonable
for excavations below 12 to 17 feet. I do add
~~State~~ that the foregoing might be made on the above
basis

Thank you

Yours

for county legal Law Dept

C F No 46]

**GOVERNMENT OF MYSORE**

Rec'd 90-42-90

No C 353-35/42-43 Encls one

**OFFICE OF** the Director of Public Health in Mysore, Bangalore

To The Secretary to Government,

Date 4-2-1944

Land Department, Bangalore

Sir

Re - Payment of schedule rate of Re 0-14-6 for earthwork excavation below 12 feet depth in submain No 9 work

---

Dno 7851 With reference to your letter No L 4930/41 90-42-81 dated 12th November 1943 stating that a payment of 6 annas per cubic yard for earthwork for depths below 12 feet is reasonable and payment may be made at this rate, I have the honour to state that in the tender notification the depth of any holes is mentioned as 12 feet and the same depth is applicable to all excavations whether the depth is specified or not. This is the case in all drainage work. The tenderer had thus quoted 4 annas per cubic yard for earthwork up to 12 feet. Due to change in alignment the lineal footage had increased 17 per cent for excavations below 12 feet the schedule rate of Re 0-14-6 had to be paid as it was a non-tendered item.

I therefore request you to be so good as to obtain and convey orders of Government to the payment of the schedule rate of Re 0-14-6 per cubic yard for earthwork excavation below 12 feet depth of the work of submain No 9 as already requested in this office letter No C 353-11 dated 20-6-1943.

A copy of letter No 210 dated 17th January 1944 of the

I am
for
~~that~~
~~be~~

the Special Officer in the matter is enclosed for the information of Government

I have the honour to be,
Sir,
Your most obedient servant

G Carlaw

Director of Public Health

bnn

Letter No 210 dated 17th January 1944 from the Special Officer, City Drainage Division, Bangalore to the Director of Public Health in Mysore, Bangalore

Re - Payment of schedule rate of Re 0-14-6 for earth work excavation below 12 feet depth in submain No 9 work

---

With reference to your memo No C 353-29/42-43 dated 24th November 1943 forwarding a copy of letter No L 4930/41 90-42-81 dated 14th November 1943 from the Secretary to Government, Law Department, stating that a payment of six annas per cubic yard for earthwork for depths below 12 feet is reasonable and that payment may be made at this rate, I have the honour to state that the tender notification required quotations for earthwork irrespective of depth and that the depth for manhole as was limited to 12 feet expecting that this would be the maximum required on the line, but due to change of alignment during execution on account of road the line had to be laid at 17 to 18 feet depth The tenderers had thus quoted for annas per cubic yard for earth work up to 12 feet depth and for higher depths which had to be excavated the contract agreement stated the schedule rate had to be paid as this was a non-tendered item for depths beyond 12 feet Approval to the payment of the rate of Re 0-14-6 was therefore applied for and was granted in your reference No C 81-451 dated 8-9-1942 I therefore request the Government may kindly be addressed to approve the payment of the schedule rate of Re 0-14-6 for earthwork for depths below 12 feet

---

Copy

G Venkatramaiya

Director of Public Health

G R S App F VI—G 2]

SUBJECT

*Diary No of let er replied to*

General and Pevenue Secretariat

( )

*the* *194*

Date of is ue 16/5 194

Sig ned by

May this be—

(i) printed ?

(ii) treated as a Standin Order ?

(iii) published in the Ga ette Engl sh Part ?

(iv) translated ?

(v) placed at the disposal of the Press ?

(iv) published in the Ga ette Kannada Part ?

Section Ml

File No 90-42

Serial No 91

*Proceedings of the Government of His Highn ss the Maharaja of Mysore*

*Read*— Correspondence ending with your letter No E 353-35/42 dy 4-2-1944 from the D P H in Typed reporting, in the circumstances stated, sanctioning ~~Order thereon. No~~ abovementioned to the payment of a Rs 394/- made at the rate of annas 14½ per c yd for the excavation of Sewage Effluent works below 12 feet in Sub Main No 9 work, Bangalore city drainage scheme, the extra cost

P T O

involved in this account being met out
of the saving in the estimate sanctioned in GO No 27343
dated 143-38-4 dt 27-3-1939
2) his note No 4530 dt 30-3-44 from
the Chief Engineer of Hyderabad, P W D, on the
subject
order No L 11427-30 dt Re 6-14-6 per day
the payment of Rs 394/- at the rate of
the payment (made in this respect)
is approved, as a special case, with
the observation that payment at
such higher rates should be
strictly avoided in future

for Secy Law Deptt

List of Enclosures

To,

The D P H & R
The Comptroller
The Chief Engineer, P W D
with Case Records

Copied by

Examined by

WD 04162—GPB—60 000—23-10-41

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS
THE MAHARAJA OF MYSORE

Read:-

Correspondence ending with your letter No C 353-35/42 dated 4th February 1944 from the Director of Public Health in Mysore requesting in the circumstances stated sanction to the payment already made of a sum of Rs 394/- at the rate of annas 14½ per c-yard for the excavation of soil below 12 feet in connection with the sub main No 9 work Bangalore City drainage scheme the extra cost involved on this account being met out of the savings in the estimate sanctioned in Government Order No L 7343-46-41 143-38-4 dated 27th March 1939

2 U O Note No 453 dated 30th March 1944 from the Chief Engineer of Mysore Public Works Department on the subject

Order No C/11427-30

Dated, Bangalore, 11th May 1944

The payment of Rs 394/- made in this respect at the rate of Re 0-14-6 per cubic yard is approved, as a special case, with the observation that payment at such higher rates without the previous sanction of Government should be strictly avoided in future

for Secretary to Government,
Law Department

To

The Director of Public Health in Mysore (with records)
" Comptroller to the Government of Mysore
" Chief Engineer of Mysore Public Works Department
" Municipal Commissioner Bangalore City